



Downtown Master Utility Project

Water and Sewer Rehabilitation Project Newsletter

Newsletter No. 7

April 2015

In The Flow

Progress on the Downtown Master Utility Project continues. As with projects of this magnitude, challenges are encountered and overcome every day. The contractor, Gaston Brothers Utilities, LLC has completed installation of the utilities and restoration of the sidewalks and pavements in Phases 1, 2, 3, 4, 5, 6, 7, 9A, 10, 11, 12 A, B & C and 14. Phase 9B is currently under construction and should be completed by the end of April. Gaston Brothers began work in Phase 13 (Court Street) on April 20th.

Some of the challenges encountered have caused the City to shift the project boundaries of various phase lines within the construction zone. These adjustments have resulted in additional construction time of specific phases and are shown on the phasing schedule on the reverse side of this newsletter. However, the overall project duration remains unchanged. Please note that the Hampton Roads Transit (HRT) bus transfer station is currently located on Crawford Street at the intersection of County Street. The transfer station will remain in this location for the duration of the project.

As the project continues, there may be brief periods when water and sewer service is turned off in order to test new lines or switch your service to the new system. You will be notified in advance when service will be interrupted. You will continue to have pedestrian access to your property throughout construction although there may be brief blockages while work takes place directly in front of your property.

The City will continue to have full-time inspectors on site throughout construction to ensure the work is done efficiently and disruptions are kept to a minimum. Should you have questions or experience a specific problem with the work, let one of our inspectors know. We will continue to update you as the project progresses. Again, we thank you for your patience and understanding. Once completed, this project will greatly improve water and sewer service to the project area and streets will have brand new pavement. For additional information, please visit us online at the City's website: www.portsmouthva.gov.

~ General Questions about the Project?

Contact Andy Snyder, Draper Aden Associates at (757) 599-9800.

~ Specific Questions/Problems with Work at your Property?


Contact Paul Bagdon, RISE Inc. at (757) 469-9552.

~ City of Portsmouth Department of Public Utilities

Erin K. Trimyer, P.E. at (757) 393-8691 • Ext 2202

Department of
Public
Utilities





Updated Construction Phasing Schedule

Construction Phase	Projected Start Date	Approximate Completion Date
Phase 1	January 2013	Completed
Phase 2	February 2013	Completed
Phase 3	June 2013	Completed
Phase 4	September 2013	Completed
Phase 5	February 2014	Completed
Phase 6	May 2014	Completed
Phase 7	September 2014	Completed
Phase 8	July 2015	August 2015
Phase 9 (A through B)	October 2014	April 2015
Phase 10	January 2013	Completed
Phase 11	August 2014	April 2015
Phase 12 (A through C)	February 2014	Completed
Phase 12D and 13	April 2015	August 2015
Phase 14 (A through E)	June 2013	Completed
Phase 15	June 2015	August 2015